



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

10/11/2017

CARTER COUNTY SR-37 US-19E

PIN: 125256.00

AT LM 8.7 (ROCKFALL MITIGATION)
Length - 0.0 (Mitigation - Rockfall)
The engineering is underway.

CARTER COUNTY SR-91EXT

PIN: 043975.01

FROM SR-67 (US-321) TO SR-37 (US-19E) (IA)
Length - 5.0 (Construction-New)
The engineering is underway.

CARTER COUNTY

PIN: 125528.00

ELK AVENUE, BRIDGE OVER DOE RIVER
Length - 0.1 (Bridge Rehabilitation)
The engineering is scheduled to begin in the 4th Quarter Calendar Year 2017.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

10/11/2017

CARTER COUNTY SR-67

**INTERSECTIONS AT SR-359 (MILLIGAN HIGHWAY) AND WEST MILL STREET/MCARTHUR AVENUE
IN ELIZABETHTON (SIGNALIZATION)**

CONTRACT NO.:	CNR249
LET TO CONTRACT:	8/18/2017
CONTRACTOR:	STANSELL ELECTRIC COMPANY, INC.
BID PRICE :	\$342,038.60
EST. COMPLETION DATE:	MAY, 2018



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

10/11/2017

UNICOI COUNTY

PIN: 118727.01

ROCKY FORK STATE PARK ACCESS ROAD
(Construction-New)
The engineering is underway.

UNICOI - WASHINGTON COUNTIES SR-81
FROM EAST WALNUT STREET TO ARNOLD ROAD IN WASHINGTON COUNTY (RSAR)
(MISCELLANEOUS SAFETY IMPROVEMENTS) LENGTH - 4.020

CONTRACT NO.: CNR194
LET TO CONTRACT: 5/12/2017
CONTRACTOR: BALDWIN PAVING CO., INC.
BID PRICE : \$446,608.31
EST. COMPLETION DATE: OCTOBER, 2017

UNICOI COUNTY SR-36 US-19W
FROM NORTH CAROLINA STATE LINE TO I-26 INTERCHANGE (RSAR) (MISCELLANEOUS SAFETY
IMPROVEMENTS) LENGTH - 7.600

CONTRACT NO.: CNR194
LET TO CONTRACT: 5/12/2017
CONTRACTOR: BALDWIN PAVING CO., INC.
BID PRICE : \$205,086.94
EST. COMPLETION DATE: OCTOBER, 2017

WASHINGTON COUNTY SR-36

PIN: 123822.00

FROM NEAR SR-75 TO SULLIVAN COUNTY LINE LM 6.99 TO LM 7.59.
Length - 0.6 (Miscellaneous Safety Improvements)
The environmental studies are complete.

SULLIVAN - WASHINGTON COUNTY SR-93

PIN: 112834.02

FROM MORGAN LANE TO SOUTH OF BAILEYTON ROAD IN SULLIVAN CO (TPR OPTION 5,
SPOT IMPROVMENT 3) (IA)
Length - 0.6 (Miscellaneous Improvements)
The right-of-way and/or utility process is underway.

WASHINGTON COUNTY I-26

PIN: 112456.00

INTERCHANGE AT SR-354(EXIT 17) (IA)
Length - 0.8 (Modify Interchange)
The engineering is underway.

WASHINGTON COUNTY SR-34 US-11E

PIN: 118773.00

FROM BIG LIMESTONE ROAD/MCINTURFF ROAD TO LM 2.02 (RSAR)
Length - 0.1 (Miscellaneous Safety Improvements)
The engineering is underway.

WASHINGTON COUNTY SR-34

PIN: 121551.00

FROM BIG LIMESTONE ROAD TO CULVER ROAD
Length - 0.5 (RSAR)
The engineering is underway.

WASHINGTON COUNTY SR-36

PIN: 121477.00

INTERSECTION AT MOUNTAIN VIEW ROAD, LM 0.77 IN JOHNSON CITY
Length - 0.0 (Signalization)
A contract for construction is scheduled to be let in the 4th Quarter Calendar Year 2017.

WASHINGTON COUNTY SR-81

PIN: 112615.00

INTERSECTION AT PERSIMMON RIDGE ROAD, LM 12.02 IN JONESBOROUGH
Length - 0.4 (Intersection Improvements)
The right-of-way and/or utility process is underway.

WASHINGTON - SULLIVAN COUNTIES SR-93

PIN: 112834.00

FROM I-81 TO SR-347(LONE STAR ROAD) (TPR OPTION 5, SPOT IMPROVMENT)
Length - 5.4 (Preliminary Engineering)
The engineering is underway.

WASHINGTON COUNTY SR-93

PIN: 112834.01

FROM NORTH OF DAVIS ROAD TO NORTH OF FIRE HALL ROAD (TPR OPTION 5, SPOT IMPROVMENT 1 & 2) (IA)
Length - 0.8 (Miscellaneous Improvements)
The right-of-way and/or utility process is underway.

WASHINGTON COUNTY SR-107

PIN: 120244.00

FROM GREENE COUNTY LINE TO SR-81 (RSAR)
Length - 11.3 (Miscellaneous Safety Improvements)
The environmental studies are complete.

WASHINGTON COUNTY SR-353

PIN: 114038.01

CULVERT OVER BRANCH, LM 3.23
Length - 0.2 (Miscellaneous Safety Improvements)
A contract for construction is scheduled to be let in the 4th Quarter Calendar Year 2017.

WASHINGTON COUNTY SR-354

PIN: 121846.00

INTERSECTION AT BUGABOO SPRINGS RD, LM 1.887
Length - 0.2 (Intersection Improvements)
The engineering is underway.

WASHINGTON COUNTY SR-381 US-321

PIN: 125177.00

INTERSECTION AT HARRIS DRIVE, LM 1.45 IN JOHNSON CITY
Length - 0.0 (Signalization)
The engineering is scheduled to begin in the 4th Quarter Calendar Year 2017.

WASHINGTON COUNTY SIA

PIN: 116966.00

INDUSTRIAL ACCESS ROAD SERVING CLINICAL MANAGEMENT CONCEPTS IN JOHNSON CITY
Length - 0.4 (Construction-New)
The right-of-way and/or utility process is being performed by the local agency.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

10/11/2017

WASHINGTON COUNTY

PIN: 121442.00

BOONES STATION ROAD, P. KEEFAUVER ROAD TO KEEFAUVER ROAD IN JOHNSON CITY

Length - 1.0 (Safety)

The environmental studies are complete.

WASHINGTON COUNTY

PIN: 121876.00

KNOB CREEK ROAD, FROM SR-354 (BOONES CREEK ROAD) TO MIZPAH HILLS DRIVE

Length - 2.0 (Safety)

The environmental studies are complete.

WASHINGTON COUNTY SR-34 US-11E
(EAST JACKSON BOULEVARD), INTERSECTION AT SR-354(BOONES CREEK ROAD), LM 11.07 IN
JONESBOROUGH (INTERSECTION IMPROVEMENTS AND SIGNALS) LENGTH - 0.022

CONTRACT NO.: CNR238
LET TO CONTRACT: 6/23/2017
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$2,619,494.30
EST. COMPLETION DATE: MAY, 2018

WASHINGTON COUNTY SR-353
FROM SR-107 TO SR-81 (RESURFACE & SAFETY) LENGTH - 13.260

CONTRACT NO.: CNR141
LET TO CONTRACT: 5/12/2017
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$1,236,743.60
EST. COMPLETION DATE: OCTOBER, 2017

UNICOI - WASHINGTON COUNTY SR-81
FROM EAST WALNUT STREET TO ARNOLD ROAD IN WASHINGTON COUNTY (RSAR)
(MISCELLANEOUS SAFETY IMPROVEMENTS) LENGTH - 4.020

CONTRACT NO.: CNR194
LET TO CONTRACT: 5/12/2017
CONTRACTOR: BALDWIN PAVING CO., INC.
BID PRICE : \$446,608.31
EST. COMPLETION DATE: OCTOBER, 2017

WASHINGTON COUNTY I-26
EAST OF SR-91 TO SR-67 INTERCHANGE (EASTBOUND ONLY) (WIDEN) LENGTH - 0.630

CONTRACT NO.: CNQ301
LET TO CONTRACT: 10/7/2016
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$3,422,244.16
EST. COMPLETION DATE: MAY, 2018



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

10/11/2017

WASHINGTON COUNTY SR-34
BRIDGE OVER LIMESTONE CREEK (SBL), LM 1.72 (BRIDGE REPLACEMENT)

CONTRACT NO.: CNQ308
LET TO CONTRACT: 10/7/2016
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$3,045,866.94
EST. COMPLETION DATE: JULY, 2018