



**CARTER COUNTY SR-37 US-19E**

PIN: 125256.00

AT LM 8.7 (ROCKFALL MITIGATION)  
Length - 0.0 (Mitigation - Rockfall)  
The engineering is underway.

**CARTER COUNTY SR-37 US-19E**

PIN: 125384.00

AT LM 15.1 (ROCKFALL MITIGATION)  
Length - 0.0 (Mitigation - Rockfall)  
The engineering is underway.

**CARTER COUNTY SR-37 US-19E**

PIN: 127849.00

INTERSECTION AT SR-67(SR-91/US-321/ BROAD STREET), LM 22.00 IN ELIZABETHTON  
Length - 0.0 (Signalization)  
The engineering is scheduled to begin in the 2nd Quarter Calendar Year 2019.

**CARTER COUNTY SR-91 EXT**

PIN: 043975.01

FROM SR-67 (US-321) TO SR-37 (US-19E) (IA)  
Length - 4.0 (Reconstruction)  
A contract for construction is scheduled to be let in the 3rd Quarter Calendar Year 2019.

**CARTER COUNTY Elk Avenue**

PIN: 125528.00

(ELK AVENUE), BRIDGE OVER DOE RIVER  
Length - 0.1 (Bridge Rehabilitation)  
The engineering is scheduled to begin in the 2nd Quarter Calendar Year 2019.

**CARTER COUNTY Gap Creek Rd.**

PIN: 124227.00

GAP CREEK ROAD, BRIDGE OVER GAP CREEK, LM 2.73 (IA)  
Length - 0.0 (Bridge Replacement)  
The engineering is underway.

**CARTER COUNTY Smalling Road**

PIN: 124161.00

SMALLING ROAD, BRIDGE OVER WATAUGA RIVER, LM 1.99 (IA)  
Length - 0.1 (Bridge Replacement)  
The engineering is scheduled to begin in the 2nd Quarter Calendar Year 2019.



**CARTER COUNTY**

PIN: 125450.15

VARIOUS LOCAL ROADS IN CARTER COUNTY (LOCAL ROADS SAFETY INITIATIVE)  
(Safety)

The planning report is complete.



**TENNESSEE DEPARTMENT OF TRANSPORTATION  
Project Status**

4/25/2019

**No Projects Under Construction in Carter County**



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

4/25/2019

**UNICOI COUNTY SR-107**

PIN: 124631.00

(UNICOI DRIVE), BRIDGE OVER NORTH INDIAN CREEK, LM 5.22 IN ERWIN. (IA)  
Length - 0.2 (Bridge Replacement)  
The engineering is underway.

**UNICOI COUNTY**

PIN: 118727.01

ROCKY FORK STATE PARK ACCESS ROAD  
(Construction-New)  
The right-of-way and/or utility process is underway.

**UNICOI COUNTY**

PIN: 125450.03

VARIOUS LOCAL ROADS IN UNICOI COUNTY (LOCAL ROADS SAFETY INITIATIVE)  
(Miscellaneous Safety Improvements)  
The planning report is complete.



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

4/25/2019

**No Projects Under Construction in Unicoi County**



**SULLIVAN - WASHINGTON COUNTIES SR-93**

PIN: 112834.02

FROM MORGAN LANE TO SOUTH OF BAILEYTON ROAD IN SULLIVAN CO (TPR OPTION 5, SPOT IMPROVMENT 3) (IA)  
Length - 0.6 (Miscellaneous Safety Improvements)  
The right-of-way and/or utility process is underway.

**WASHINGTON COUNTY SR-34 US-11E**

PIN: 118773.00

FROM BIG LIMESTONE ROAD/MCINTURFF ROAD TO LM 2.02 (RSAR)  
Length - 0.1 (Miscellaneous Safety Improvements)  
The engineering is underway.

**WASHINGTON COUNTY SR-34 US-11E**

PIN: 121551.00

FROM BIG LIMESTONE ROAD TO CULVER ROAD  
Length - 0.5 (RSAR)  
The engineering is underway.

**WASHINGTON COUNTY SR-34 US-11E**

PIN: 124662.00

W. MARKET ST. BRIDGE OVER CSX RAILROAD (IA)  
Length - 0.0 (Bridge Replacement)  
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2019.

**WASHINGTON - SULLIVAN COUNTIES SR-36**

PIN: 124663.00

FROM SR-75 IN WASHINGTON COUNTY TO I-81 IN SULLIVAN COUNTY (IA)  
Length - 3.5 (Widen)  
The engineering is scheduled to begin in the 2nd Quarter Calendar Year 2019.

**WASHINGTON - SULLIVAN COUNTIES SR-93**

PIN: 112834.00

FROM I-81 TO SR-347(LONE STAR ROAD) (TPR OPTION 5, SPOT IMPROVMENT)  
Length - 5.4 (Preliminary Engineering)  
The right-of-way and/or utility process is underway.

**WASHINGTON COUNTY SR-93**

PIN: 112834.01

FROM NORTH OF DAVIS ROAD TO NORTH OF FIRE HALL ROAD (TPR OPTION 5, SPOT IMPROVMENT 1 & 2) (IA)  
Length - 0.8 (Miscellaneous Safety Improvements)  
A contract for construction is scheduled to be let in the 3rd Quarter Calendar Year 2019.



TENNESSEE DEPARTMENT OF TRANSPORTATION  
Project Status

4/25/2019

**WASHINGTON COUNTY SR-353**

PIN: 124660.00

(OLD SR-34), BRIDGE OVER LITTLE LIMESTONE CREEK, LM 11.72 (IA)  
Length - 0.0 (Bridge Replacement)  
The engineering is underway.

**WASHINGTON COUNTY SR-354**

PIN: 121846.00

INTERSECTION AT BUGABOO SPRINGS RD, LM 1.887  
Length - 0.2 (Intersection Improvements)  
A contract for construction is scheduled to be let in the 3rd Quarter Calendar Year 2019.

**WASHINGTON COUNTY SR-381 US-321**

PIN: 125177.00

INTERSECTION AT HARRIS DRIVE, LM 1.45 IN JOHNSON CITY  
Length - 0.0 (Signalization)  
The right-of-way and/or utility process is underway.

**WASHINGTON COUNTY SR- PROP**

PIN: 124790.00

(KNOB CREEK RD.) FROM SR-354 (BOONES CREEK RD.) TO MIZPAH HILLS DR. (IA)  
Length - 2.0 (Widen)  
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2019.

**WASHINGTON COUNTY**

PIN: 125450.06

VARIOUS LOCAL ROADS IN WASHINGTON COUNTY (LOCAL ROADS SAFETY INITIATIVE)  
(Safety)  
The environmental studies are complete.



**WASHINGTON COUNTY SIA** PIN: 116966.00  
**INDUSTRIAL ACCESS ROAD SERVING CLINICAL MANAGEMENT CONCEPTS IN JOHNSON CITY**  
**(CONSTRUCTION-NEW) LENGTH - 0.403**

CONTRACT NO.: CNT021  
LET TO CONTRACT: 2/8/2019  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$3,065,070.75  
EST. COMPLETION DATE: MAY, 2020

**WASHINGTON COUNTY I-26 US-23** PIN: 111370.01  
**BRIDGE (RIGHT LANES) OVER SR-354 AND BOONES CREEK, LM 6.82 IN JOHNSON CITY (BRIDGE**  
**REPAIR) LENGTH - 0.010**

CONTRACT NO.: CNT079  
LET TO CONTRACT: 3/29/2019  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$824,057.70  
EST. COMPLETION DATE: SEPTEMBER, 2020

**WASHINGTON COUNTY I-26** PIN: 112456.00  
**INTERCHANGE AT SR-354(EXIT 17) (IA) (MODIFY INTERCHANGE) LENGTH - 0.750**

CONTRACT NO.: CNT079  
LET TO CONTRACT: 3/29/2019  
CONTRACTOR: SUMMERS-TAYLOR, INC.  
BID PRICE : \$14,444,783.56  
EST. COMPLETION DATE: SEPTEMBER, 2019