



CARTER COUNTY SR-37 US-19E

PIN: 125384.00

AT LM 15.1 (ROCKFALL MITIGATION)
Length - 0.0 (Mitigation - Rockfall)
The engineering is underway.

CARTER COUNTY SR-37 US-19E

PIN: 131268.00

(US-19E), INTERSECTION AT SR-361 (GAP CREEK ROAD)
Length - 0.6 (Safety)
The engineering is scheduled to begin in the 3rd Quarter Calendar Year 2022.

CARTER COUNTY SR-159

PIN: 129911.00

(US-321), FROM ANDREW FINNEY ROAD TO BUNTONTOWN ROAD
Length - 5.3 (Miscellaneous Safety Improvements)
A contract for construction is scheduled to be let in the 3rd Quarter Calendar Year 2022.

CARTER COUNTY SR-362

PIN: 129912.00

FROM SR-361 (DRY CREEK ROAD) TO GAP CREEK ROAD
Length - 5.3 (Miscellaneous Safety Improvements)
A contract for construction is scheduled to be let in the 3rd Quarter Calendar Year 2022.

CARTER COUNTY

PIN: 128634.09

VARIOUS LOCAL ROADS IN CARTER COUNTY (LOCAL ROADS SAFETY INITIATIVE)
Length - 0.0 (Safety)
The environmental studies are complete.

CARTER COUNTY Gap Creek Rd.

PIN: 124227.00

GAP CREEK ROAD, BRIDGE OVER GAP CREEK, LM 2.73 (IA)
Length - 0.0 (Bridge Replacement)
The right-of-way and/or utility process is underway.

CARTER COUNTY Smalling Road

PIN: 124161.00

SMALLING ROAD, BRIDGE OVER WATAUGA RIVER, LM 1.99 (IA)
Length - 0.1 (Bridge Replacement)
The engineering is underway.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

7/18/2022

CARTER COUNTY SR-37 US-19E
AT LM 8.7 (ROCKFALL MITIGATION) (MITIGATION - ROCKFALL)

PIN: 125256.00

CONTRACT NO.: CNW069
LET TO CONTRACT: 2/11/2022
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$2,494,843.18
EST. COMPLETION DATE: AUGUST, 2022

CARTER COUNTY SR-143
FROM NORTH CAROLINA STATE LINE TO NEAR ROAN MOUNTAIN STATE PARK (RESURFACE & SAFETY) LENGTH - 7.550

PIN: 127135.00

CONTRACT NO.: CNW138
LET TO CONTRACT: 5/13/2022
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$2,103,371.10
EST. COMPLETION DATE: SEPTEMBER, 2022



HAWKINS - SULLIVAN COUNTIES SR-1 US-11W

PIN: 124387.00

(WEST STONE DRIVE), BRIDGE OVER NORTH FORK HOLSTON RIVER LM 41.30 (LL/RL) (IA)
Length - 0.5 (Bridge Replacement)
The engineering is underway.

SULLIVAN COUNTY I-26

PIN: 131058.00

NEAR MM 1.7 (ROCKFALL MITIGATION)
Length - 0.0 (Mitigation - Rockfall)
The engineering is underway.

SULLIVAN COUNTY I-81

PIN: 124590.00

NEAR I-26 (EXIT 57) INTERCHANGE TO NEAR I-381 IN VIRGINIA (IA)
Length - 23.3 (Intelligent Transportation System)
The engineering is underway.

SULLIVAN COUNTY SR-36

PIN: 124614.00

(FORT HENRY DRIVE), BRIDGE OVER SOUTH HOLSTON RIVER, LM 5.02 (RL/LL) (IA)
Length - 0.2 (Bridge Replacement)
The engineering is underway.

SULLIVAN COUNTY SR-36

PIN: 132141.00

FROM GREEN HILLS DRIVE TO LEBANON ROAD
Length - 0.6 (Bicycles and Pedestrian Facility)
The engineering is scheduled to begin in the 4th Quarter Calendar Year 2022.

SULLIVAN COUNTY SR-44

PIN: 124617.00

BRIDGE OVER MORREL CREEK, LM 4.61 (IA)
Length - 0.0 (Bridge Replacement)
The engineering is underway.

SULLIVAN COUNTY SR-75

PIN: 119528.00

FROM NORTH OF SR-357 DRIVE TO NORTH OF CENTENARY ROAD (RSAR)
Length - 0.6 (Intersection Improvements and Signals)
A contract for construction is scheduled to be let in the 4th Quarter Calendar Year 2022.



SULLIVAN COUNTY SR-93

PIN: 112834.03

FROM SOUTH OF HORSE CREEK TO NORTH OF DERBY DRIVE (TPR OPTION 5, SPOT IMPROVMENT 4 & 5) (IA)
Length - 0.8 (Reconstruction)
The right-of-way and/or utility process is underway.

SULLIVAN COUNTY SR-93

PIN: 124620.00

(JOHN B. DENNIS HWY), BRIDGES (L&R) OVER CSX RAILROAD, LM 8.44 (IA)
Length - 0.0 (Bridge Replacement)
The engineering is underway.

SULLIVAN COUNTY SR-126

PIN: 105467.00

EAST CENTER STREET IN KINGSPORT TO I-81
Length - 8.4 (Environmental Studies)
~The engineering is underway.

SULLIVAN COUNTY SR-126

PIN: 105467.01

FROM EAST CENTER STREET IN KINGSPORT TO EAST OF COOKS VALLEY ROAD (IA)
Length - 4.1 (Widen)
The right-of-way and/or utility process is underway.

SULLIVAN COUNTY SR-126

PIN: 105467.02

(MEMORIAL BLVD.), FROM EAST OF COOKS VALLEY ROAD TO I-81 IN KINGSPORT (IA)
Length - 4.5 (Widen)
The engineering is underway.

SULLIVAN COUNTY SR-347

PIN: 112965.00

(ROCK SPRINGS ROAD) FROM COX HOLLOW RD (LM 9.52) TO I-26 (US-23) (LM 10.73)
Length - 1.2 (Widen)
The engineering is underway.

SULLIVAN COUNTY SR-347

PIN: 131010.00

M21LTR1_C82SR347_SML STR REPLACEMENT, LM 5.77
Length - 0.0 (Culvert Replacement)
The engineering is underway.



SULLIVAN COUNTY

PIN: 124621.00

FROM US 11E (SR 34) NEAR BRISTOL MOTOR SPEEDWAY TO US 11W(SR 1) NEAR PINNACLE PARKWAY (IA)

Length - 6.0 (Construction-New)

The engineering is scheduled to begin in the 4th Quarter Calendar Year 2022.

SULLIVAN COUNTY

PIN: 122156.00

FORT ROBINSON DRIVE, BRIDGE OVER DRY HOLLOW, LM 0.39 IN KINGSPORT (IA)

Length - 0.0 (Bridge Replacement)

The engineering is underway.

SULLIVAN COUNTY SIA

PIN: 130870.00

STATE INDUSTRIAL SUPPORT FOR PROJECT SMOKY
(Miscellaneous Improvements)

The right-of-way and/or utility process is underway.

SULLIVAN COUNTY SIA

PIN: 131034.00

STATE INDUSTRIAL ACCESS SERVING EASTMAN CHEMICAL COMPANY
(Construction-New)

The engineering is underway.

WASHINGTON - SULLIVAN COUNTIES SR-36

PIN: 124663.00

FROM SR-75 IN WASHINGTON COUNTY TO I-81 IN SULLIVAN COUNTY (IA)

Length - 3.5 (Widen)

The engineering is underway.

WASHINGTON - SULLIVAN COUNTIES SR-93

PIN: 112834.00

FROM I-81 TO SR-347(LONE STAR ROAD) (TPR OPTION 5, SPOT IMPROVMENT)

Length - 5.4 (Preliminary Engineering)

The right-of-way and/or utility process is underway.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

7/18/2022

SULLIVAN COUNTY SR-93
BRIDGES OVER SHIPLEY STREET, LM 9.65 IN KINGSFORT (BRIDGE REPAIR)

PIN: 131568.00

CONTRACT NO.: CNW035
LET TO CONTRACT: 2/11/2022
CONTRACTOR: MID-STATE CONSTRUCTION COMPANY, INC.
BID PRICE : \$1,266,271.41
EST. COMPLETION DATE: NOVEMBER, 2022

SULLIVAN COUNTY SR-34 US-11E
FROM SR-1 TO NEAR SR-394 (RESURFACE & SAFETY) LENGTH - 3.230

PIN: 130404.00

CONTRACT NO.: CNW029
LET TO CONTRACT: 3/25/2022
CONTRACTOR: W-L CONSTRUCTION & PAVING, INC.
BID PRICE : \$2,000,406.37
EST. COMPLETION DATE: SEPTEMBER, 2022

SULLIVAN COUNTY SR-93
FROM NEAR SR-1 TO VIRGINIA STATE LINE (RESURFACE & SAFETY) LENGTH - 3.950

PIN: 127103.00

CONTRACT NO.: CNW908
LET TO CONTRACT: 3/25/2022
CONTRACTOR: W-L CONSTRUCTION & PAVING, INC.
BID PRICE : \$2,441,946.65
EST. COMPLETION DATE: SEPTEMBER, 2022

SULLIVAN COUNTY SR
VARIOUS ROUTES IN WARRIORS PATH STATE PARK (RESURFACING) LENGTH - 1.800

PIN: 131602.01

CONTRACT NO.: CNW196
LET TO CONTRACT: 5/13/2022
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$983,266.44
EST. COMPLETION DATE: SEPTEMBER, 2022

SULLIVAN COUNTY I-81
FROM NEAR SR-357 TO NEAR SR-394 (RESURF, SAFETY & BR REPAIR) LENGTH - 6.410

PIN: 129680.00

CONTRACT NO.: CNV335
LET TO CONTRACT: 12/10/2021
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$6,412,039.61
EST. COMPLETION DATE: SEPTEMBER, 2022



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

7/18/2022

UNICOI COUNTY SR-36 US-19W

PIN: 128730.01

(US-19W, SPIVEY MOUNTAIN ROAD) AT LM 6.3 ROCKFALL
Length - 0.0 (Mitigation - Rockfall)
The engineering is underway.

UNICOI COUNTY SR-107

PIN: 124631.00

(UNICOI DRIVE), BRIDGE OVER NORTH INDIAN CREEK, LM 5.22 IN ERWIN. (IA)
Length - 0.2 (Bridge Replacement)
The right-of-way and/or utility process is underway.

UNICOI COUNTY

PIN: 118727.01

ROCKY FORK STATE PARK ACCESS ROAD
(Construction-New)
The right-of-way and/or utility process is underway.

UNICOI COUNTY

PIN: 128634.74

VARIOUS LOCAL ROADS IN UNICOI COUNTY (LOCAL ROADS SAFETY INITIATIVE)
Length - 0.0 (Safety)
The planning report is complete.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

7/18/2022

UNICOI COUNTY SR-36 US-19W

PIN: 130397.00

FROM NORTH CAROLINA STATE LINE TO NEAR I-26 RAMP (RESURFACE & SAFETY) LENGTH - 7.600

CONTRACT NO.: CNW096
LET TO CONTRACT: 3/25/2022
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$1,473,732.60
EST. COMPLETION DATE: SEPTEMBER, 2022



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

7/18/2022

WASHINGTON COUNTY SR-34 US-11E

PIN: 124662.00

(US-11E, WEST MARKET STREET), BRIDGE OVER CSX RAILROAD, LM 15.53 (IA)
Length - 0.0 (Bridge Replacement)
The engineering is underway.

WASHINGTON - SULLIVAN COUNTIES SR-36

PIN: 124663.00

FROM SR-75 IN WASHINGTON COUNTY TO I-81 IN SULLIVAN COUNTY (IA)
Length - 3.5 (Widen)
The engineering is underway.

WASHINGTON - SULLIVAN COUNTIES SR-93

PIN: 112834.00

FROM I-81 TO SR-347(LONE STAR ROAD) (TPR OPTION 5, SPOT IMPROVMENT)
Length - 5.4 (Preliminary Engineering)
The right-of-way and/or utility process is underway.

WASHINGTON COUNTY SR-353

PIN: 124660.00

(OLD SR-34), BRIDGE OVER LITTLE LIMESTONE CREEK, LM 11.72 (IA)
Length - 0.0 (Bridge Replacement)
The right-of-way and/or utility process is underway.

WASHINGTON COUNTY Knob Creek Road

PIN: 124790.00

KNOB CREEK ROAD (06040), FROM SR-354 (BOONES CREEK ROAD) TO MIZPAH HILLS DRIVE (IA)
Length - 2.0 (Widen)
The engineering is scheduled to begin in the 4th Quarter Calendar Year 2022.

WASHINGTON COUNTY SIA

PIN: 129986.00

STATE INDUSTRIAL ACCESS SERVING PROJECT STARLIGHT
Length - 0.5 (Construction-New)
A contract for construction is scheduled to be let in the 3rd Quarter Calendar Year 2022.

WASHINGTON COUNTY SIA

PIN: 130082.00

STATE INDUSTRIAL ACCESS SERVING LPI, INC
(Reconstruction)
A contract for construction is scheduled to be let in the 4th Quarter Calendar Year 2022.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

7/18/2022

WASHINGTON COUNTY SR-34 US-11E
BRIDGES (L&R) OVER BOONE LAKE, LM 23.03 (BRIDGE REPAIR)

PIN: 130804.00

CONTRACT NO.: CNV336
LET TO CONTRACT: 12/10/2021
CONTRACTOR: MID-STATE CONSTRUCTION COMPANY, INC.
BID PRICE : \$2,799,010.23
EST. COMPLETION DATE: AUGUST, 2022