

CARTER COUNTY SR-37 US-19E

PIN: 125384.00

AT LM 15.1 (ROCKFALL MITIGATION)

Length - 0.0 (Mitigation - Rockfall)

The Preliminary Engineering (PE-Design) is underway.

CARTER COUNTY SR-37 US-19E

PIN: 131268.00

(US-19E), INTERSECTION AT SR-361 (GAP CREEK ROAD)

Length - 0.6 (Safety)

The Preliminary Engineering (PE-Design) is underway.

CARTER COUNTY Gap Creek Rd.

PIN: 124227.00

GAP CREEK ROAD, BRIDGE OVER GAP CREEK, LM 2.73 (IA)

Length - 0.0 (Bridge Replacement)

The Right-of-Way and/or Utility process is underway.

CARTER COUNTY Smalling Road

PIN: 124161.00

SMALLING ROAD, BRIDGE OVER WATAUGA RIVER, LM 1.99 (IA)

Length - 0.1 (Bridge Replacement)

The Right-of-Way and/or Utility process is underway.

CARTER COUNTY SR-67

PIN: 129164.00

FROM NEAR WATAUGA RIVER TO JOHNSON COUNTY LINE (RESURFACE & SAFETY) LENGTH - 0.910

CONTRACT NO: CNX050
LET TO CONTRACT: 2/10/2023
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE: \$164,363.09
EST COMPLETION DATE: NOVEMBER, 2023

CARTER COUNTY SR-91

PIN: 129169.00

FROM NEAR SR-37 TO NEAR GREEN VALLEY LANE (RESURFACE & SAFETY) LENGTH - 2.330

CONTRACT NO: CNX050
LET TO CONTRACT: 2/10/2023
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE: \$1,283,576.16
EST COMPLETION DATE: NOVEMBER, 2023

CARTER COUNTY SR-143

PIN: 131609.00

FROM NEAR ROANE MOUNTAIN STATE PARK TO SR-37 (US-19E) (RESURFACE & SAFETY) LENGTH - 5.090

CONTRACT NO: CNX222
LET TO CONTRACT: 6/23/2023
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE: \$1,259,818.95
EST COMPLETION DATE: NOVEMBER, 2023

CARTER COUNTY SR-91 US-321

PIN: 129736.30

(US-321), INTERSECTION AT HUDSON DRIVE IN ELIZABETHTON (TSMP) (SIGNALIZATION)

CONTRACT NO: CNX277
LET TO CONTRACT: 8/18/2023
CONTRACTOR: STANSELL ELECTRIC COMPANY, INC.
BID PRICE: \$55,974.00
EST COMPLETION DATE: DECEMBER, 2023

CARTER COUNTY SR-91 EXT

PIN: 043975.01

FROM SR-67 (US-321) TO SR-37 (US-19E) (IA) (RECONSTRUCTION) LENGTH - 4.000

CONTRACT NO: CNV914
LET TO CONTRACT: 12/10/2021
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE: \$9,843,196.40
EST COMPLETION DATE: NOVEMBER, 2023

- HAWKINS - SULLIVAN COUNTIES SR-1 US-11W** PIN: 124387.00
(WEST STONE DRIVE), BRIDGE OVER NORTH FORK HOLSTON RIVER LM 41.30 (LL/RL) (IA)~
Length - 0.1 (Bridge Replacement)
The Preliminary Engineering (PE-Design) is underway.
- SULLIVAN COUNTY I-26** PIN: 131058.00
NEAR MM 1.7 (ROCKFALL MITIGATION)
Length - 0.0 (Mitigation - Rockfall)
The Preliminary Engineering (PE-Design) is underway.
- SULLIVAN COUNTY I-81** PIN: 124590.00
NEAR I-26 (EXIT 57) INTERCHANGE TO NEAR I-381 IN VIRGINIA (IA)~
Length - 23.3 (Intelligent Transportation System)
The Preliminary Engineering (PE-Design) is underway.
- SULLIVAN COUNTY SR-36** PIN: 124614.00
(FORT HENRY DRIVE), BRIDGE OVER SOUTH HOLSTON RIVER, LM 5.02 (RL/LL) (IA)~
Length - 0.2 (Bridge Replacement)
The Preliminary Engineering (PE-Design) is underway.
- SULLIVAN COUNTY SR-36** PIN: 132141.00
FROM GREEN HILLS DRIVE TO LEBANON ROAD
Length - 0.6 (Bicycles and Pedestrian Facility)
The Preliminary Engineering (PE-Design) is underway.
- SULLIVAN COUNTY Bluff City Highway** PIN: 133523.00
SR-44 (BLUFF CITY HIGHWAY), FROM CITY HALL TO FLEMING DRIVE; SR-390 (BLUFF CITY HIGHWAY), FROM
FLEMING DRIVE TO BRIDGE STREET IN BLUFF CITY
Length - 0.6 (Bicycles and Pedestrian Facility)
The Preliminary Engineering (PE-Design) is underway.
- SULLIVAN COUNTY SR-44** PIN: 124617.00
BRIDGE OVER MORREL CREEK, LM 4.61 (IA)
Length - 0.0 (Bridge Replacement)
The Preliminary Engineering (PE-Design) is underway.
- SULLIVAN COUNTY SR-93** PIN: 112834.03
FROM SOUTH OF HORSE CREEK TO NORTH OF DERBY DRIVE (TPR OPTION 5, SPOT IMPROVMENT 4 & 5) (IA)
Length - 0.8 (Reconstruction)
The Right-of-Way and/or Utility process is underway.

- SULLIVAN COUNTY SR-93** PIN: 124620.00
(JOHN B. DENNIS HWY), BRIDGES (L&R) OVER CSX RAILROAD, LM 8.44 (IA)~
Length - 0.0 (Bridge Replacement)
The Preliminary Engineering (PE-Design) is underway.
- SULLIVAN COUNTY SR-93** PIN: 129736.34
(JOHN B DENNIS HIGHWAY), INTERSECTION AT BLOOMINGDALE ROAD (TSMP)
Length - 0.0 (Signalization)
The Right-of-Way and/or Utility process is underway.
- SULLIVAN COUNTY SR-126** PIN: 105467.00
EAST CENTER STREET IN KINGSPORT TO I-81
Length - 8.4 (Environmental Studies)
~The Preliminary Engineering (PE-Design) is underway.
- SULLIVAN COUNTY SR-126** PIN: 105467.01
FROM EAST CENTER STREET IN KINGSPORT TO EAST OF COOKS VALLEY ROAD (IA)
Length - 4.1 (Right-of-Way)
The Right-of-Way and/or Utility process is underway.
- SULLIVAN COUNTY SR-126** PIN: 105467.03
FROM EAST CENTER ST. IN KINGSPORT TO EAST OF BRIARWOOD RD. (IA)
Length - 2.1 (Widen)
The Right-of-Way and/or Utility process is underway.
- SULLIVAN COUNTY SR-126** PIN: 105467.02
(MEMORIAL BLVD.), FROM EAST OF COOKS VALLEY ROAD TO I-81 IN KINGSPORT (IA)~
Length - 4.5 (Widen)
The Preliminary Engineering (PE-Design) is underway.
- SULLIVAN COUNTY SR-347** PIN: 112965.00
(ROCK SPRINGS ROAD) FROM COX HOLLOW ROAD (LM 9.52) TO I-26 (US-23) (LM 10.73)~
Length - 1.2 (Widen)
The Preliminary Engineering (PE-Design) is underway.
- SULLIVAN COUNTY SR-347** PIN: 131010.00
M21LTR1_C82SR347_SML STR REPLACEMENT, LM 5.77
Length - 0.0 (Culvert Replacement)
The Preliminary Engineering (PE-Design) is underway.

- SULLIVAN COUNTY SR-355** PIN: 124613.00
INDUSTRY DR. BRIDGE OVER REEDY CREEK (IA)~
Length - 0.0 (Bridge Replacement)
Development of Project has not started.
- SULLIVAN COUNTY** PIN: 124621.00
FROM US 11E (SR 34) NEAR BRISTOL MOTOR SPEEDWAY TO US 11W(SR 1) NEAR PINNACLE PARKWAY (IA)~
Length - 6.0 (Construction-New)
The Concept Report (Planning Document) is complete.
- SULLIVAN COUNTY** PIN: 122156.00
FORT ROBINSON DRIVE, BRIDGE OVER DRY HOLLOW, LM 0.39 IN KINGSPORT (IA)
Length - 0.0 (Bridge Replacement)
The Preliminary Engineering (PE-Design) is underway.
- SULLIVAN COUNTY** PIN: 128634.71
VARIOUS LOCAL ROADS IN SULLIVAN COUNTY (LOCAL ROADS SAFETY INITIATIVE)
(Miscellaneous Safety Improvements)
A contract for construction is scheduled to be let in the 1st Quarter Calendar Year 2024.
- SULLIVAN COUNTY SIA** PIN: 131034.00
STATE INDUSTRIAL ACCESS SERVING EASTMAN CHEMICAL COMPANY
(Construction-New)
Development of Project has not started.
- SULLIVAN COUNTY SIA** PIN: 133462.00
STATE INDUSTRIAL ACCESS SERVING PROJECT SPIRIT
Length - 0.3 (Construction-New)
The Preliminary Engineering (PE-Design) is underway.
- WASHINGTON - SULLIVAN COUNTIES SR-36** PIN: 124663.00
FROM SR-75 IN WASHINGTON COUNTY TO I-81 IN SULLIVAN COUNTY (IA)~
Length - 3.5 (Widen)
The Preliminary Engineering (PE-Design) is underway.

SULLIVAN COUNTY SR-1 US-11W

PIN: 127110.00

FROM NEAR DECK VALLEY ROAD TO VIRGINIA STATE LINE (RESURFACE & SAFETY) LENGTH - 5.670

CONTRACT NO: CNX049
LET TO CONTRACT: 2/10/2023
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE: \$3,708,895.25
EST COMPLETION DATE: NOVEMBER, 2023

SULLIVAN COUNTY SR-75

PIN: 119528.00

FROM NORTH OF SR-357 TO NORTH OF CENTENARY ROAD (RSAR) (INTERSECTION IMPROVEMENTS AND SIGNALS) LENGTH - 0.640

CONTRACT NO: CNX139
LET TO CONTRACT: 3/31/2023
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE: \$6,684,634.55
EST COMPLETION DATE: SEPTEMBER, 2024

SULLIVAN COUNTY SR-126

PIN: 126102.00

FROM NEAR BLOUNTVILLE BY-PASS TO SR-1 (RESURFACE & SAFETY) LENGTH - 6.880

CONTRACT NO: CNX197
LET TO CONTRACT: 5/12/2023
CONTRACTOR: W-L CONSTRUCTION & PAVING, INC.
BID PRICE: \$1,446,753.83
EST COMPLETION DATE: NOVEMBER, 2023

SULLIVAN COUNTY SR-93

PIN: 101684.01

BRIDGE OVER SOUTH FORK HOLSTON RIVER AND PLANT ROAD, LM 7.82 (BRIDGE REPAIR) LENGTH - 0.100

CONTRACT NO: CNW265
LET TO CONTRACT: 8/19/2022
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE: \$5,137,452.00
EST COMPLETION DATE: MARCH, 2025

SULLIVAN COUNTY SIA

PIN: 130870.00

STATE INDUSTRIAL SUPPORT FOR PROJECT SMOKY (MISCELLANEOUS IMPROVEMENTS)

CONTRACT NO: CNW386
LET TO CONTRACT: 12/9/2022
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE: \$1,765,096.08
EST COMPLETION DATE: APRIL, 2024

UNICOI COUNTY I-26

PIN: 133547.00

INTERCHANGE AT SR-173

Length - 0.6 (Interchange Lighting)

The Preliminary Engineering (PE-Design) is underway.

UNICOI COUNTY SR-36 US-19W

PIN: 128730.01

(US-19W, SPIVEY MOUNTAIN ROAD) AT LM 6.3 ROCKFALL

Length - 0.0 (Mitigation - Rockfall)

The Preliminary Engineering (PE-Design) is underway.

UNICOI COUNTY SR-107

PIN: 124631.00

(UNICOI DRIVE), BRIDGE OVER NORTH INDIAN CREEK, LM 5.22 IN ERWIN. (IA)

Length - 0.2 (Bridge Replacement)

The Right-of-Way and/or Utility process is underway.

UNICOI COUNTY SR-107

PIN: 132604.00

FROM SOUTH OF 7TH STREET TO NORTH OF GRIFFITH WAY

Length - 0.7 (Bicycles and Pedestrian Facility)

The Preliminary Engineering (PE-Design) is underway.

UNICOI COUNTY

PIN: 118727.01

ROCKY FORK STATE PARK ACCESS ROAD

(Construction-New)

The Right-of-Way and/or Utility process is underway.



STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Project Status

11/20/2023

UNICOI COUNTY I-26 US-23

PIN: 129687.00

FROM NEAR UPPER HIGGINS CREEK ROAD TO NORTH CAROLINA STATE LINE (RESURFACING) LENGTH - 4.640

CONTRACT NO: CNX053
LET TO CONTRACT: 2/10/2023
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE: \$5,781,403.60
EST COMPLETION DATE: MAY, 2024

UNICOI COUNTY I-26 US-23

PIN: 131570.00

BRIDGES OVER GORGE AT LMS 24.53, 24.71 (L & R), AND 25.01 (BRIDGE REPAIR)

CONTRACT NO: CNX053
LET TO CONTRACT: 2/10/2023
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE: \$8,878,139.70
EST COMPLETION DATE: MAY, 2024

UNICOI COUNTY

PIN: 128634.74

VARIOUS LOCAL ROADS IN UNICOI COUNTY (LOCAL ROADS SAFETY INITIATIVE) (MISCELLANEOUS SAFETY IMPROVEMENTS)

CONTRACT NO: CNX075
LET TO CONTRACT: 3/31/2023
CONTRACTOR: SUPERIOR TRAFFIC CONTROL, LLC
BID PRICE: \$284,543.75
EST COMPLETION DATE: NOVEMBER, 2023

WASHINGTON COUNTY SR-34 US-11E (US-11E, WEST MARKET STREET), BRIDGE OVER CSX RAILROAD, LM 15.53 (IA) Length - 0.0 (Bridge Replacement) The Preliminary Engineering (PE-Design) is underway.	PIN: 124662.00
WASHINGTON COUNTY SR-34 US-11E INTERSECTION AT STOCKYARD ROAD AND PRECISION BOULEVARD Length - 0.6 (RSAR) The Preliminary Engineering (PE-Design) is underway.	PIN: 132103.00
WASHINGTON - SULLIVAN COUNTIES SR-36 FROM SR-75 IN WASHINGTON COUNTY TO I-81 IN SULLIVAN COUNTY (IA)~ Length - 3.5 (Widen) The Preliminary Engineering (PE-Design) is underway.	PIN: 124663.00
WASHINGTON COUNTY Knob Creek Road KNOB CREEK ROAD (06040), FROM SR-354 (BOONES CREEK ROAD) TO MIZPAH HILLS DRIVE (IA)~ Length - 2.0 (Widen) The Concept Report (Planning Document) is complete.	PIN: 124790.00
WASHINGTON COUNTY KNOB CREEK ROAD, WEST OF MIZPAH HILL DRIVE TO MARKET PLACE BOULEVARD~ Length - 0.8 (Realignment) The Preliminary Engineering is being performed by the Local Agency.	PIN: 102620.00
WASHINGTON COUNTY VARIOUS LOCAL ROADS IN WASHINGTON COUNTY (LOCAL ROADS SAFETY INITIATIVE) (Safety) The Concept Report (Planning Document) is complete.	PIN: 128634.78

WASHINGTON COUNTY SR-353

PIN: 124660.00

(OLD SR-34), BRIDGE OVER LITTLE LIMESTONE CREEK, LM 11.72 (IA) (BRIDGE REPLACEMENT) LENGTH - 0.010

CONTRACT NO: CNX200
LET TO CONTRACT: 5/12/2023
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE: \$2,398,578.73
EST COMPLETION DATE: JUNE, 2024

WASHINGTON COUNTY SIA

PIN: 129986.00

STATE INDUSTRIAL ACCESS SERVING PROJECT STARLIGHT (CONSTRUCTION-NEW) LENGTH - 0.490

CONTRACT NO: CNW263
LET TO CONTRACT: 8/19/2022
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE: \$1,553,274.25
EST COMPLETION DATE: JUNE, 2024

WASHINGTON COUNTY SIA

PIN: 130082.00

STATE INDUSTRIAL ACCESS SERVING LPI, INC (RECONSTRUCTION)

CONTRACT NO: CNW312
LET TO CONTRACT: 10/7/2022
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE: \$872,248.86
EST COMPLETION DATE: JANUARY, 2024